

ID	Task Name	Duration	Start	Finish	9/16	10/1	11/1	12/1	1/17	2/17	3/17	4/17	5/17	6/17	7/17	8/17	9/17	10/1	11/1	12/1	1/18	2/18	3/18	4/18	5/18	6/18	7/18	8/18	9/18	10/1	11/1	12/1	1/19	2/19	3/19	4/19	5/19	6/19	7/19				
1	Shoofly Embankment	23 days	Wed 9/28/16	Fri 10/28/16																																							
2	Shoofly Embankment Settlement	151 days	Mon 10/31/16	Mon 5/29/17																																							
3	Build Shoofly Track	16 days	Thu 6/1/17	Thu 6/22/17																																							
4	Mainline Approach Grades w/ Surcharge	22 days	Fri 6/23/17	Sun 7/23/17																																							
5	Mainline Embankment Settlement	131 days	Mon 7/24/17	Sat 1/20/18																																							
6	Bridge Mobilization	5 days	Mon 1/15/18	Fri 1/19/18																																							
7	Channel Excavation for Bridge Construction - Piers 3-8	30 days	Mon 9/18/17	Fri 10/27/17																																							
8	Substructures	146 days	Fri 1/19/18	Fri 8/10/18																																							
9	Pier 3	21 days	Fri 1/19/18	Fri 2/16/18																																							
14	Pier 4	16 days	Fri 2/16/18	Fri 3/9/18																																							
19	Pier 5	16 days	Fri 3/9/18	Fri 3/30/18																																							
24	Pier 6	16 days	Fri 3/30/18	Fri 4/20/18																																							
29	Pier 7	16 days	Fri 4/20/18	Fri 5/11/18																																							
34	Pier 8	16 days	Fri 5/11/18	Fri 6/1/18																																							
39	Excavation for Piers 2, 9 & Abutments 1, 10	10 days	Mon 6/4/18	Fri 6/15/18																																							
40	Abutment 1	31 days	Fri 6/15/18	Fri 7/27/18																																							
49	Abutment 10	31 days	Fri 6/15/18	Fri 7/27/18																																							
58	Pier 2	16 days	Fri 7/20/18	Fri 8/10/18																																							
63	Pier 9	16 days	Fri 7/20/18	Fri 8/10/18																																							
68	Substructure Float	10 days	Mon 8/13/18	Fri 8/24/18																																							
69	Superstructure	60 days	Mon 8/27/18	Fri 11/16/18																																							
75	Remove Mainline Surcharge	5 days	Mon 6/4/18	Fri 6/8/18																																							
76	Build Mainline Track	10 days	Mon 11/19/18	Fri 11/30/18																																							
77	Shoofly Removal	10 days	Mon 6/3/19	Fri 6/14/19																																							

Project: Construction Schedule Date: Fri 2/27/15	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			